

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

I&CAD Department – Musurumilli Reservoir Project – Head works of Package No.85 – Additional item of work as a Deviation from Basic Parameters – Sanction of 2,40,92,169/- for construction of Spill way under Package No.85 of Musurumilli Reservoir Project Head works due to increase in MFD from 2,944 cumecs to 3620 cumecs – Orders – Issued.

---

IRRIGATION & CAD (PW.C.A.II) DEPARTMENT

G.O.Ms.No. 33

Dt:30.05.2012

Read the following:-

1. From Sri P.Ramachandra Raju, Managing Director, Srinivasa Civil Works Pvt. Ltd., Lr.Dt:24.08.2010 through the CMP No. 9870/CMP/2010, Dt:28.08.2010
2. Govt., Memo No.23475/Med.Irr.1(1)/2010-3, Dt:15.12.10, Dt:27.01.2011, Dt:8.2.2011 & Dt:02.12.2011
3. From the Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram.Lr.No.ENC/ISPP/DCE2/OT2/AE2/2796/MRS (H)/Claims, Dt.28.10.2011 & Dt:16.03.2012.

>><<

**ORDER:**

In the reference 3<sup>rd</sup> read above the Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram has reported that the work of “Musurumilli Reservoir Project, Head Works under Package No.85” was entrusted to M/s. Srinivasa civil works (P) Ltd., Hyderabad for Rs.51.72 Crores (@ 30.3106% less than the estimate value) under EPC Turnkey system vide Agt.No.74/2004-05, Dt:19.03.2005. About 76.00% of work is completed and the balance work is in progress.

2. The Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram has reported that the Superintending Engineer, ISLMC Circle, Tuni has stated that the executing agency of the work requested for a claim of Rs.5.322 crores (with SSR 2008-09 rates) towards extra cost involved in the construction of spillway consequent to increase in MFD of 3620 cumecs as against 2944 cumecs provided in the basic Parameters of agreement.

3. The Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram has submitted that the cost of spillway, with increased MFD of 3620 cumecs and at changed location, worked out to Rs.33.905 Crores at sanctioned estimate rates where as the IBM value of this individual component is Rs.44.558 Crores. He has further reported that the proposals of the agency were placed before the State Level Standing Committee and the committee recommended to consider payment of extra cost involved in construction of spillway due to increase in MFD from 2944 Cumecs to 3620 Cumecs treating it as additional item of work as it is a deviation from basic project parameters of the agreement, based on SSR 2006-07 duly applying tender discount of 30.3106%.

4. In view of circumstances, Government after careful examination hereby accord permission to the Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram for payment of extra cost of Rs.2,40,92,169/- (Two Crores Forty Lakhs Ninety Two Thousands and One hundred and Sixty Nine only) towards increase in MFD from 2,944 cumecs to 3620 cumecs treating it as additional item of work as it is a deviation from basic project parameters of the agreement based on SSR 2006-07, duly applying tender discount of 30.3106%.

5. The Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram shall take necessary action accordingly and see that the work is completed in all respects by July, 2012.

6. This order issues with the concurrence of the Finance (W&P) Department vide their U.O.No.12497-A/457/A1/Exp.Pw/12, Dt:18.05.2012.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHAILENDRA KUMAR JOSHI,  
PRINCIPAL SECRETARY TO GOVERNMENT.

To

The Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram.

Copy to:

The Accountant General, Hyderabad.

The Director of Works Accounts, Hyderabad.

The Joint Director of Works Accounts, Dowlaiswaram

The P.S. to Special Secretary to Chief Minister.

The P.S. to Minister for Major & Medium irrigation.

The P.S. to Principal Secretary, I&CAD Dept., (Projects)

The Finance (W&P) Department.

// FORWARDED :: BY ORDER //

SECTION OFFICER.